

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

03 July 2020

18057-Warrenton Elementary / Report Number 004

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract KT Builder
Date / Time 02 July 2020 / 12:00 PM
Weather / Temp Clear / 85 ° F
Est % Complete 10%
Sched Conformance + 00 days
Work in Progress Electrical
 Interior Painting

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Walt Swider, KT Builders
 Paul Purser, DBA

Observations Arriving on site, I met Walt Swider, KT, at the entrance. We entered building A thru the south door. We walked to the west side of building A and reviewed paint work that is ongoing. Finishers have begun ceiling work here.

There is a temporary power wire that connects an open panel on the interior of this back space from the main exterior distribution panel. This needs to have some kind of temporary protection around it to prevent accidental electrocution. At the exterior main distribution panel, the same needs to be put into place. These are required to be connected temporarily due to the issues concerning roofing work that has been previously discussed at Tuesday's (6/30) meeting.

Items to Verify None
Action Required None

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Hunter McNeer / Walt Swider (KT)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Ebony Batchelor / Candy Failor (DBA)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)



Figure 1 – Ceiling paint Work; Pipes should be fully painted if attached to ceiling.



Figure 2 – Temporary Power Run from Main Panel (temporary protection or caution tape needed around open panel if left open continually throughout the day)