

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

22 July 2020

18057-Warrenton Elementary / Report Number 005

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract KT Builder
Date / Time 21 July 2020 / 1:00 PM
Weather / Temp Clear / 92 ° F
Est % Complete 75%
Sched Conformance + 00 days
Work in Progress Electrical
 Interior Painting

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Walt Swider, KT Builders
 Paul Purser, DBA

Observations Arriving on site, I met Walt Swider, KT, who was in the parking lot but not entering the building due to his quarantine. He mentioned that they were on schedule and planning on completing by School's start.

Inside, floor has been laid in the classrooms at building A. Painters were in building B, where Walt mentioned Flooring installers would soon be installing floor. Building B has no HVAC running, which needs to be running and tiles acclimated before installation can proceed.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Hunter McNeer / Walt Swider (KT)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Ebony Batchelor / Candy Failor (DBA)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)



Figure 1 – West Section of Building A New Floor



Figure 2 – West Section of Building A New Floor



Figure 3 – West Section of Building A New Floor



Figure 4 – West Section of Building A New Floor



Figure 5 – West Section of Building A New Floor



Figure 6 – West Section of Building A New Floor



Figure 7 – West Section of Building A New Floor



Figure 8 – Roof Work Complete; Edge Trim Still Ongoing