

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

08 October 2019

18059-AOI Academy of Innovation / Report Number 003

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Century Construction
Date / Time 08 October 2019 / 12:30 PM
Weather / Temp Clear / 69 ° F
Est % Complete 2%
Sched Conformance +/- 00 days
Work in Progress Dirt Work

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site
Joey Moore, Century Construction
Wilson Little, Century Construction
Dirt Work Crew
National Fence
Birdsong Construction
Paul Purser, DBA

Observations
Pulling up to the site, I noted dirt work being performed as well as temp fence going up. Dirt was being brought from off site for the building up of the lower pad. At the upper pad, a watering truck was in use to assist in the building up of this pad.

Rock has been installed at the two entrances to the site and a parking area has been installed at the job site trailer on the South East Corner of the site with entry from Mission 66.

Access to the back-alley road with entry from Rosa A Temple Dr. has been closed off by temporary construction Fence on the north side of the site.

I met with Joey Moore and Wilson Little at 1:15. They indicated that Entergy has still not installed temp power to the trailer and that the right-of-way issue has still not been remedied.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP, Partner
Dale | Bailey, an Association

cc: Wilson Little (CC)
Chad Shealy / Shaquita Burke (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Will Commarato / Candy Failor (DBA)

dalepartners.com
baileyarch.com



Figure 1 – Potable Water In Use for Watering Slab



Figure 2 – Lockable Gate Entrance (N Entrance Looking WSW)



Figure 3 - Lockable Gate Entrance (N Entrance Looking S)



Figure 4 – Upper Pad Work (N Entrance Looking SE)



Figure 5 – Temporary Fence Being Installed



Figure 6 – Surveyor Marker



Figure 7 – North West of Center Looking South at Lower Slab/Parking



Figure 8 – Example of Site Marking Stake



Figure 9 – North West Corner Looking SE (Parking Area)



Figure 10 – South West Corner Looking NE



Figure 11 – Watering Truck In Use for Dirt Work



Figure 12 – North East Corner of Site Looking SW (Upper Pad)



Figure 13 – Orange Marking ATT Fiber at East Side of Site



Figure 14 – East of Site Looking West



Figure 15 – East Entrance Parking Area



Figure 16 – South East Corner Looking WNW (Upper Slab)



Figure 17 – Some Rebar Bends On Site Stored at South Upper Pad



Figure 18 – Manufacturer's Tag on Rebar Bundle



Figure 19 – South East of Center Looking North (Upper Pad)



Figure 20 – Birdsong Delivering Equipment



Figure 21 – Dirt Being Delivered