

## Architect's Field Report

201 Park Court, Suite B  
Ridgeland, MS 39157  
P 601.790.9432  
F 888.281.0547

27 November 2019

18059-AOI Academy of Innovation / Report Number 010

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100  
P 601.352.5411  
F 601.352.5362

Contract Century Construction  
Date / Time 27 November 2019 / 12:30 PM  
Weather / Temp Clear / 65 ° F  
Est % Complete 10%  
Sched Conformance +/- 00 days  
Work in Progress Foundation Work  
Steel Erection

161 Lameuse Street, Suite 201  
Biloxi, MS 39530  
P 228.374.1409  
F 228.374.1414

Present at Site Joey Moore, Century Construction  
Foundation Crew  
Steel Erectors  
Paul Purser, DBA

Observations Arriving on site, I parked near job site trailer. Steel erection was in progress for East section of building structure.  
Storm Sewer has been connected to drain on North road.  
Rebar crew were working on the lower section of the building tying in rebar to vertical bars in preparation for vertical concrete wall.  
I spoke Joey Moore and he mentioned that Metro Mechanical & the Steel Erection crew will most likely be working Friday, but that most others won't be back until after the holiday weekend.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP, Partner  
Dale | Bailey, an Association

cc: Wilson Little / Joey Moore / Allison Wood (CC)  
Chad Shealy / Shaquita Burke (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Will Commarato / Candy Failor (DBA)  
Brandon McKay / Jason Kackley / Al Guynes (WGK)  
Chris Green / Larry Scott (TPS)  
Jerry Montgomery (SM)



Figure 1 – Red Steel Erected



Figure 2 – Parking at Job Site Trailer



Figure 3 – Warning Tape at Excavation (Typical)



Figure 4 – North Entry Looking WSW



Figure 5 – North Entry Looking S



Figure 6 – North Entry Looking ESE



Figure 7 – Storm Sewer Connected (Inlet #8 Looking North)



Figure 8 – New Silt Fence at South Edge Of Parking (Also Note New Rip Rap at lower Section)



Figure 9 – Foundation Footing at Lower Level



Figure 10 – Foundation Footing at Lower Level



Figure 11 – Steel Erector Bolting Iron Together (Security Device Not in Use)