

## Architect's Field Report

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	18 December 2019
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	18059-AOI Academy of Innovation / Report Number 013
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Contract Century Construction Date / Time 17 December 2019 / 3:50 PM Weather / Temp Clear / 39 ° F Est % Complete 24% Sched Conformance +/- 00 days Work in Progress Foundation Work – Formwork Sewer Lining Present at Site Joey Moore, Century Construction Foundation Crew Paul Purser, DBA Observations I spoke with Joey Moore initially and reviewed plans for the next weeks' schedule. He said everything was moving along just fine.  I noted steel deck has been installed and Mr. Moore mentioned that this was so that erectors could hang steel below deck but that concrete would not be poured until the first of the year.  Retaining walk on the lower level continued with removing forms and installing new forms at next level.  Items to Verify None Action Required None Report By:

Paul Purser, AIA, LEED AP, Partner  
Dale | Bailey, an Association

cc: Wilson Little / Joey Moore / Allison Wood (CC)  
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Will Commarato / Candy Failor (DBA)  
Brandon McKay / Jason Kackley / Al Guynes (WGK)  
Chris Green / Larry Scott (TPS)  
Jerry Montgomery (SM)



Figure 1 – Red Steel Erected



Figure 2 – Field Weld (typical)





Figure 3 – Steel Deck Installed at Upper Level



Figure 4 – Spot Welds through Decking (typical)





Figure 5 – Steel Joists Laid out and ready for Deck



Figure 6 – Sewer Line Trenching





Figure 7 – North Entry Looking WSW



Figure 8 – North Entry Looking S





Figure 9 – North Entry Looking ESE



Figure 10 – Foundation Work at Lower Level





Figure 11 – Bracing and Walk Boards for Foundation Work (typical)



Figure 12 – Lower Level SW Corner looking E





Figure 13 – Grass has Taken Root



Figure 14 – Removed Forms from Retaining Wall (dirt side)