

## Architect's Field Report

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	23 April 2020	
	18059-AOI Academy of Innovation / Report Number 032	
	Contract	Century Construction
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Date / Time	22 April 2020 / 3:30 PM
	Weather / Temp	Overcast / 66 ° F
	Est % Complete	40%
	Sched Conformance	+ 71 days
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Work in Progress	Concrete Work Sheathing Install Mechanical & Plumbing Rough-INS
	Present at Site	Plumbing/Mechanical Subs Sheathing Crew Joey Moore, CC Billy Burwell, CC Paul Purser, DBA
	Observations	<p>Arriving on site I reviewed work on Upper slab, which was poured in the morning. Finishers were troweling about 15% of the slab and the other 85% had already setup and been complete.</p> <p>I met with Mr. Burwell on Site and Mr. Moore and everything seemed to be going well. They did not have any outstanding issues. Mr. Burwell Mentioned Glass would be on site within 3 weeks and this should keep them on schedule to getting dried in By Early June.</p> <p>Roof work on the East section of building was also ongoing; I was told that they panned to be complete this week with the east section.</p>
	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, LEED AP  
Dale | Bailey, an Association

cc: Wilson Little / Joey Moore / Allison Wood (CC)  
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Will Commarato / Candy Failor (DBA)  
Brandon McKay / Austin Newell (WGK)  
Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)  
Jerry Montgomery (SM)



Figure 1 – East Structure



Figure 2 – Waterproofing Should be continuous to Corner





Figure 3 – Flex Drop for Sprinkler (typical and 90% complete in East structure)



Figure 4 – Curved Concrete Edge in Public Gathering Space





Figure 5 – Welded Corner 2<sup>nd</sup> Floor @ Conf. Room 206



Figure 6 – Remesh Prep @ 2<sup>nd</sup> Floor Slab





Figure 7 – Upper Slab Looking South



Figure 8 – Upper Slab Looking West





Figure 9 – Upper Slab Looking ENE



Figure 10 – Upper Slab Looking South





Figure 11 – Bad Saw Cut; Anyway to repair?



Figure 12 –Framed area Above Retaining Wall