

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

30 June 2020

18059-AOI Academy of Innovation / Report Number 041

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Century Construction
Date / Time 30 June 2020 / 1:00 PM
Weather / Temp Clear / 85 ° F
Est % Complete 60%
Sched Conformance + 68 days
Work in Progress Storefront Installation
Interior Framing
Interior Drywall
Mechanical Install

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Paul Purser, DBA

Observations Arriving, I entered from the North Entry. Framers and Drywallers were busy inside doing their respective work. Storefront Installers were at work putting aluminum storefront in place.

I noted at the entry that remesh at the newly poured concrete is installed too low in the slab and needs correction before pouring the rest of the concrete.

Erosion is also persisting at the West Elevation of the North section of Building.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Wilson Little / Joey Moore / Allison Wood (CC)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Will Commarato / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Jerry Montgomery (SM)



Figure 1 – Drop Off Concrete



Figure 2 – Drop Off Concrete



Figure 3 – Remesh at Sidewalk is Incorrectly Placed at the bottom of the Concrete



Figure 4 – Remesh Should be lifted to Center of Concrete or Floated Up during Install



Figure 5 – Welds at Steel Canopy Should Be Continuous and Smooth Per S3.7



Figure 6 – Welds at Steel Canopy Should Be Continuous and Smooth Per S3.7



Figure 7 – Steel Light Gauge Framing is Ongoing



Figure 8 – Drywall Install is Ongoing



Figure 9 – Drywall Install is Ongoing



Figure 10 – Light Gauge Framing is Ongoing



Figure 11 – Drywall Install at Gym



Figure 12 – Drywall Ongoing



Figure 13 – Erosion at North Structure Continues to be an Issue



Figure 14 – Erosion at North Structure Continues to be an Issue



Figure 15 – Waterproofing is Ongoing



Figure 16 – West Elevation



Figure 17 – Dumpster Pad Installed



Figure 18 – Waterproofing is Ongoing

