

Architect's Field Report

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	04 September 2020 18059-AOI Academy of Innovation / Report Number 045
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Contract Century Construction Date / Time 02 September 2020 / 5:00 PM Weather / Temp Partly cloudy / 90 ° F Est % Complete 60% Sched Conformance + 68 days Work in Progress Mechanical Installation Drywall Finishing Courtyard Layout Exterior Panel Installation Exterior Stucco Substrates Installation
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Present at Site Joey Moore, CC Paul Purser, DBA Observations Arriving on site, I entered the building from the north; installers were at work putting together metal panels at the exterior. Inside, bathrooms are ongoing. Concrete board has been installed in many of them and is nearing completion. In the gymnasium, finishers were at work. Drywall is nearing level 3 completion in this space. At the exterior rear courtyard, concrete work is ongoing. Seating Walls have been formed and poured. Layout for the remainder of the concrete work in ongoing. At the east side of the building, lathe has been installed for stucco work.
	Items to Verify None Action Required None Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Wilson Little / Joey Moore / Allison Wood (CC)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Will Commarato / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Jerry Montgomery (SM)



Figure 1 – Metal Siding Installed



Figure 2 – Door Trim Detail



Figure 3 – Girls 118



Figure 4 – Girls 118



Figure 5 – Boys 119



Figure 6 – Boys 119



Figure 7 – Boys 128



Figure 8 – Girls 129



Figure 9 – Mildewed Drywall Panel Requires Remediation



Figure 10 – Gym Drywall Finishing



Figure 11 – Gym Drywall Finishing



Figure 12 – Gym Drywall Finishing



Figure 13 – Gym Drywall Finishing



Figure 14 – Gym Drywall Finishing



Figure 15 – Gym Drywall Finishing



Figure 16 – Gym Drywall Finishing



Figure 17 – Concrete Work at Rear Courtyard



Figure 18 –Rear Courtyard Layout



Figure 19 – HVAC is Ongoing



Figure 20 – Top Floor Main Lobby



Figure 21 – Top Floor Versatile Teaching Area



Figure 22 – Top Floor North Section



Figure 23 – Top Floor East Looking South



Figure 24 – Top Floor East Structure



Figure 25 – Conflict with Cut Off (Is this a permanent installation?)



Figure 26 – Stucco Lathe Installed



Figure 27 – Stucco Lathe Installed



Figure 28 – Stucco Lathe Installed