

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

25 September 2020

18059-AOI Academy of Innovation / Report Number 047

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Century Construction
Date / Time 23 September 2020 / 3:00 PM
Weather / Temp Overcast / 70 ° F
Est % Complete 60%
Sched Conformance + 68 days

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Work in Progress Mechanical Installation
Drywall Finishing
Grid Installation
Refrigeration Installation
Painting
Metal Panel Installation

Present at Site Joey Moore, CC
Paul Purser, DBA

Observations Arriving on site, I entered the structure from the newly installed drop-off awning at the 1st floor level. Refrigeration techs were installing cooling equipment at the kitchen area.

In the cafeteria, installers were continuing grid install. At the third-floor level, drywallers continued installation. In the east wing, painters were working on finish coats. Ceiling tile was stored in this space and ready for install.

At the north central elevation of the building, siding installers were placing metal panels.

Items to Verify None

Action Required Replace Damaged Door Jamb at Auditorium.

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Wilson Little / Joey Moore / Allison Wood (CC)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Will Commarato / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Jerry Montgomery (SM)



Figure 1 – Metal Drop Off Awning Installed



Figure 2 – Awnings Installed



Figure 3 – Awnings Installed



Figure 4 –Bracket Intersection with Siding



Figure 5 – Duct Intersection with Siding



Figure 6 – Grid work at Cafeteria



Figure 7 – Grid work at Cafeteria



Figure 8 – Grid work at Cafeteria



Figure 9 – Cooler Installed



Figure 10 – Damaged Door Jamb at Gym



Figure 11 – Gym Ready for Paint



Figure 12 – 3rd Hall Near Elevator Vestibule



Figure 13 – 3rd Floor Conference Area



Figure 14 – 3rd Floor Conference Area



Figure 15 – Multi-Purpose at 3rd Floor



Figure 16 – Curtain Wall Progress Continues



Figure 17 – Glazing Impeding Drywall Installation Here



Figure 18 – Paint at 3rd Floor Versatile Teaching Space 210



Figure 19 – Versatile Teaching Space 210 Grid Ready for Ceiling Tile



Figure 20 – Paint and Drywall at Versatile Teaching Space 210



Figure 21 – Versatile Teaching Space 110 Paint is Ongoing



Figure 22 – Classroom Grid Install is Ongoing