

## Architect's Field Report

201 Park Court, Suite B  
Ridgeland, MS 39157  
P 601.790.9432  
F 888.281.0547

15 January 2021

18059-AOI Academy of Innovation / Report Number 053

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100  
P 601.352.5411  
F 601.352.5362

Contract Century Construction  
Date / Time 14 January 2021 / 9:45 AM  
Weather / Temp Overcast / 44 ° F  
Est % Complete 85%  
Sched Conformance + 112 days  
Work in Progress Paint Work  
Ceiling Gird Installation  
Finish Electrical  
Finish Plumbing  
Mechanical  
Curtain Wall Installation

161 Lameuse Street, Suite 201  
Biloxi, MS 39530  
P 228.374.1409  
F 228.374.1414


Present at Site Joey Moore, CC  
Paul Purser, DBA

Observations Arriving on site, I entered the building from the North 2<sup>nd</sup> floor entry. Metal trim installers were at work in this area. Inside, floor sealant application was in progress at the central building. At the east building, cutting or grinding was creating a large amount of dust; plastic was installed to prevent the intrusion of this to where sealant was being applied but there was still a large amount of dust coming into the main structure. Painters were also at work here in the central space.

Items to Verify None

Action Required None

Report By:

2021.01.1  
17:28:52 5  
'00'06- 

Paul Purser, AIA, LEED AP  
Dale | Bailey, an Association

cc: Wilson Little / Joey Moore / Allison Wood (CC)  
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Will Commarato / Candy Failor (DBA)  
Brandon McKay / Austin Newell (WGK)  
Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)  
Jerry Montgomery (SM)



Figure 1 – Metal Trim Install at North Elevation



Figure 2 – Canopy Paneling is On-going (Contractor to delete light on right column)



Figure 3 – North Entry



Figure 4 – Admin Area Floor Sealant





Figure 5 – East Building Work Creating Dust Even with Plastic Barrier



Figure 6 –Paint at Central Upper Floor





Figure 7 – Complete Lab at Upper Central Floor



Figure 8 – Complete Lab at Upper Central Floor



Figure 9 – Egress Stair Progress



Figure 10 – Egress Stair Progress





Figure 11 – Central Lower Floor Still Requires Work



Figure 12 – Central Lower Floor Still Requires Work



Figure 13 – Floor Sealant is Ongoing; This area has a lot of discoloration and possible debris trapped in sealant and will need further review as to it's acceptability when dry



Figure 14 – Gym Progress





Figure 15 – Cafeteria Progress



Figure 16 – Cafeteria Progress