

04 January 2023

21081 Sunflower Consolidated SD Phase II / Report Number 003

201 Park Court, Suite B  
Ridgeland, MS 39157  
P 601.790.9432  
F 888.281.0547

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100  
P 601.352.5411  
F 601.352.5362

161 Lameuse Street, Suite 201  
Biloxi, MS 39530  
P 228.374.1409  
F 228.374.1414

<b>Contract</b>	Trash Commercial Contractors, Inc.
<b>Date / Time</b>	03 January 2023 / 3:30 PM
<b>Weather / Temp</b>	Sunny / 75 ° F
<b>Est % Complete</b>	7%
<b>Sched Conformance</b>	+/- 00 days
<b>Work in Progress</b>	Temp Construction
<b>Present at Site</b>	Keith Graham, Thrash; Collin Chandler, Thrash Demolition Crew; Shoring Crew; Temp Construction Carpenters Paul Purser, DBA
<b>Observations</b>	<p>On site at Gentry High School, I entered from the North Entry of the west hall. I saw Keith Graham in the parking area here and asked if I needed to sign in; he said no since he knew I was on site.</p> <p>At the interior hall, temporary carpentry construction is ongoing. Demo has been performed to a great extent at the interior courtyard, but some demolition is still needed at the south end. This work will more than likely take a little longer as it will involve leaving some construction while removing other structural construction.</p> <p>Sweating in these areas to remain is an issue than will more than likely need to be monitored more closely. At the very least, an extended time for installing new material, once the contractor starts installation, will be needed and moisture measurements will need to be taken of materials to remain. A minimum 30 days drying time is recommended once conditioning is operational before applying paints, flooring materials, etc.</p> <p>On site at Thomas Edwards, workers are pumping water from the current excavation. The majority of demolition has occurred here. The temporary awning at the rear of the site appears to be in good order as I did not see any leaks after the day's rain.</p>
<b>Items to Verify</b>	None
<b>Action Required</b>	None

Report By:



paul purser, Architect

Dale | Bailey, an Association

cc: Trey Jacobs / Keith Graham / Collin Chandler / David Arendale (Thrash)  
Miskia Davis / Lillie Robey / Marvin Hawkins (SCCSD)  
Errick Lakes / Edmond Williams (SCCSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Darryl Dilmore / Wanda Elliott (DBA)  
Tom Schaeffer / Will Grigg / William Knight (M)  
Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)  
Lake Baird / Wesley Jacobs (GE)  
Mingo Tingle (MDAH)



Figure 1 – North Entry to West Hall



Figure 2 – Temporary construction @ West Hall looking south



Figure 3 – Demolition @ Interior Yard with remaining buildings in foreground & background



Figure 4 – Demolition @ Interior Yard with remaining buildings in background



Figure 5 – Demolition @ Interior Yard with remaining buildings in foreground



Figure 6 – Temporary construction @ West Hall



Figure 7 – Media Center Demolition; Sweating is an issue and needs to be addressed to prevent degradation of existing materials to remain



Figure 8 – Temporary construction @ West Hall



Figure 9 – Demolition @ Interior Yard with remaining buildings in background



Figure 10 – Demolition @ Interior Yard with remaining buildings in background & foreground



Figure 11 – Demolition @ West Hall



Figure 12 – Demolition @ West Hall





Figure 13 – Existing West Hall Construction



Figure 14 – Concrete Deck Cut back during demolition @ West Hall



Figure 15 – Existing Wall Construction @ West Hall



Figure 16 – Temporary Shoring at west building/hall to remain



Figure 17 – Opening to remain



Figure 18 – Entry lobby (ceiling to remain [wall on left to be restructured])



Figure 19 – Southwest corner building to remain



Figure 20 – Site work at Parking is Ongoing



Figure 21 – South Building still to be Demolished



Figure 22 – South Building still to be Demolished



Figure 23 – Temporary Construction @ Cafeteria



Figure 24 – South Building still to be demolished



Figure 25 – Gentry Interior Courtyard Demolition/Site Work is Ongoing



Figure 26 – Gentry Interior Courtyard Demolition/Site Work is Ongoing



Figure 27 – Temporary Entry @ Thomas Edwards



Figure 28 – Site Work is ongoing; pumping currently in progress





Figure 29 – Site Work is ongoing; pumping currently in progress



Figure 30 – Continued Excavation at Thomas Edwards New Construction



Figure 31 – Concrete demo at south building wing to remain @ Thomas Edwards



Figure 32 – Concrete demo at south building wing to remain @ Thomas Edwards



Figure 33 – Temporary Awning Appears in Good Shape; continue to maintain



Figure 34 – Site work at Back of School



Figure 35 – Rebar Stored on Site



Figure 36 – New Service @ Thomas Edwards