


14 February 2023

21081 Sunflower Consolidated SD Phase II / Report Number 004

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	Contract Trash Commercial Contractors, Inc. Date / Time 08 February 2023 / 1:00 PM Weather / Temp Drizzle / 65 ° F Est % Complete 11%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Sched Conformance +/- 00 days Work in Progress Clean Up Present at Site Keith Graham, Thrash; Collin Chandler, Thrash Carpenters Paul Purser, DBA
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Observations <p>On site at Thomas Edwards, I met with Trey Jacobs (Thrash) and Masonry Preinstall meeting attendees. A mockup of CMU has been built and looks to be in good order. I compared masonry samples given to existing and at Thomas Edwards, the matches look good.</p> <p>The foundation of the main school has been poured and appears to be flat and level. A testing agency has been out to check for levelness, per Trey Jacobs, and the slab passed. Workers were cleaning up edges at the existing building, but stopped due to the oncoming rain.</p> <p>We walked the site and discussed an owner-requested change to keep a building that was in the contract to be demolished. We will need to work on updating the plans for a sidewalk to connect around the building. This is known as the storage building on the southeast side of the campus.</p> <p>On site at Gentry, Trey Jacobs & Keith Graham walked the site with me. We discussed ceiling heights in the south west existing building to remain. We also discussed brick color and will need to work on the submitted brick sample. This sample matches the newer east buildings but does not match the cafeteria that we are tying into. The contractor will need to submit new samples to match better.</p>
	Items to Verify None Action Required None
	Report By: paul purser, Architect Dale Bailey, an Association 
	cc: Trey Jacobs / Keith Graham / Collin Chandler / David Arendale (Thrash) Miskia Davis / Lillie Robey / Marvin Hawkins (SCCSD) Errick Lakes / Edmond Williams (SCCSD) Gary Bailey / Jason Stewart / Mark Pipper (BPM) Russ Blount / Darryl Dilmore / Wanda Elliott (DBA) Tom Schaeffer / Will Grigg / William Knight (M) Jason Kackley / Al Guynes (GSK); Chris Green / Larry Scott (TPS) Lake Baird / Wesley Jacobs (GE) Mingo Tingle / Jennifer Baughn / Katherine Anderson (MDAH)

dalepartners.com

baileyarch.com

Architects Who Know Education



Figure 1 – Entry to Thomas Edwards Construction Site



Figure 2 – Masonry Mock up



Figure 3 – Matching brick for Thomas edwards



Figure 4 – South wing of existing to remain at new slab



Figure 5 – Reinforcing needs protection at top



Figure 6 – lobby and conference slab



Figure 7 – North Wing connection to remain



Figure 8 – Slab at Class rooms



Figure 9 – Slab at Class rooms



Figure 10 – Slab at new lobby and connection to north existing wing



Figure 11 – north section to remain



Figure 12 – Clean up work on existing to be tied in to



Figure 13 – foundation at new toilet room



Figure 14 – New slab properly centered here on existing to remain



Figure 15 – Previous storage to be demolished and now to be kept on the left here



Figure 16 – Undercut for New Foundation



Figure 17 – Cafeteria connection existing to new



Figure 18 – Existing to Remain



Figure 19 – Brick too dark and needs more yellow



Figure 20 – Undercut for foundation dirt between cafeteria and existing admin



Figure 21 – Existing to remain



Figure 22 – Existing to remain



Figure 23 – Ceiling at existing to be above existing windows



Figure 24 – Parking Lot to be used as yard until near end of work