

02 March 2023

21081 Sunflower Consolidated SD Phase II / Report Number 005

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	<b>Contract</b>	Trash Commercial Contractors, Inc.
	<b>Date / Time</b>	02 March 2023 / 9:00 AM
	<b>Weather / Temp</b>	Drizzle / 70 ° F
	<b>Est % Complete</b>	11%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	<b>Sched Conformance</b>	+/- 00 days
	<b>Work in Progress</b>	Foundations & Masonry
	<b>Present at Site</b>	Keith Graham, Thrash; Collin Chandler, Thrash; Jake Morton, Thrash Form Builders, Rebar Installers, General Labor, Masons Paul Purser, DBA
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	<b>Observations</b>	<p>On site at Gentry High School, workers were forming and installing rebar and formwork at 2 locations, just south of the north building to remain and at the southwest administration area. A worker was also packing dirt near the north building, using an excavator. Many workers were on site laying out foundation dimensions and installing formwork.</p> <p>On site at Thomas Edwards high school, general labor workers were cleaning up mortar and block. About 30% of the block appears to have been installed at the addition. I spoke with Jake Morton, Thrash, about schedule and he thought that steel erectors were ready to mobilize this or next week. This could potentially put getting our roof decking installed by the end of the month, pending rain.</p> <p>I've attached our mechanical consultants field report to this report. Pleas pay attention to their notes on plumbing.</p>
	<b>Items to Verify</b>	None
	<b>Action Required</b>	None

Report By:



Paul Purser, Architect  
Dale | Bailey, an Association

cc: Trey Jacobs / Keith Graham / Collin Chandler / David Arendale (Thrash)  
Miskia Davis / Lillie Robey / Marvin Hawkins (SCCSD)  
Errick Lakes / Edmond Williams (SCCSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Darryl Dilmore / Wanda Elliott (DBA)  
Tom Schaeffer / Will Grigg / William Knight (M)  
Jason Kackley / Al Guynes (GSK); Chris Green / Larry Scott (TPS)  
Lake Baird / Wesley Jacobs (GE)  
Mingo Tingle / Jennifer Baughn / Katherine Anderson (MDAH)



Figure 1 – GHS Contractor Office



Figure 2 – GHS Temp Fencing and Gate at Gym



Figure 3 – GHS Lay Down Yard on Southwest Corner



Figure 4 – GHS Lay Down Yard on Southwest Corner



Figure 5 – GHS Formwork



Figure 6 – GHS Formwork



Figure 7 – GHS Formwork



Figure 8 – GHS Administration Area



Figure 9 – GHS Worker Surveying



Figure 10 – GHS Forming at Diagonal Wall



Figure 11 – GHS Forming at Diagonal Wall



Figure 12 – GHS Rebar Install at Formwork



Figure 13 – GHS Rebar Install at Formwork



Figure 14 – GHS Rebar Install at Formwork





Figure 15 – GHS Foundation Formwork @ Southwest Corner



Figure 16 – GHS Foundation work and Rebar Tie In at North Building



Figure 17 – GHS Foundation work and Rebar Tie In at North Building



Figure 18 – GHS Foundation work and Rebar Tie In at North Building



Figure 19 – GHS Foundation work and Rebar Tie In at North Building



Figure 20 – GHS Foundation work and Rebar Tie In at North Building



Figure 21 – GHS Equipment Stored in Parking



Figure 22 – GHS Materials Stored in Parking



Figure 23 – TEHS Lay Down Yard at Front



Figure 24 – TEHS Lay Down Yard at Front



Figure 25 – TEHS Block Work at Reception



Figure 26 – TEHS Tie In at Existing Building



Figure 27 – TEHS Metal Door Frames Installed



Figure 28 – TEHS Tie In at Existing Hallway



Figure 29 – TEHS Exterior Block and Brick Ties



Figure 30 – TEHS Tie In at Existing Hallway





Figure 31 – Contractor Dams appear to be working at keeping water from main building



Figure 32 – TEHS Block Work



Figure 33 – TEHS Block Work



Figure 34 – TEHS Block Work



Figure 35 – TEHS Block Work



Figure 36 – TEHS Block Work



Figure 37 – TEHS Blocking at Windows



Figure 38 – TEHS Media Center Flooring Demo



Figure 39 – TEHS Media Center Floor Demo



Figure 40 – TEHS Media Center Ceiling Demo