

11 April 2023

21081 Sunflower Consolidated SD Phase II / Report Number 006

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	Contract	Trash Commercial Contractors, Inc.
	Date / Time	11 April 2023 / 10:00 AM
	Weather / Temp	Cloudy / 76 ° F
	Est % Complete	20%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Sched Conformance	+/- 00 days
	Work in Progress	Foundations, Masonry, & Steel Setting
	Present at Site	Keith Graham, Thrash; Collin Chandler, Thrash; Jake Morton, Thrash Form Builders, Rebar Installers, General Labor, Masons, Steel Setters Independent Roofing Paul Purser, DBA
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Observations	On site at Thomas Edwards high school, steel setters were at work installing framing throughout the new addition. Several welders were working on man lifts. Masons were also on site at work. On site at Gentry High School, foundation workers are laying out forms at footings for the central hall. Electricians were also rough in in below slab at the NE hall. Roofers were installing new material at the media center building.
	Items to Verify	None
	Action Required	N/A

Report By:



paul purser, Architect
Dale | Bailey, an Association

cc: Trey Jacobs / Keith Graham / Collin Chandler / David Arendale (Thrash)
Miskia Davis / Lillie Robey / Marvin Hawkins (SCCSD)
Errick Lakes / Edmond Williams (SCCSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Darryl Dilmore / Wanda Elliott (DBA)
Tom Schaeffer / Will Grigg / William Knight (M)
Jason Kackley / Al Guynes (GSK); Chris Green / Larry Scott (TPS)
Lake Baird / Wesley Jacobs (GE)
Katherine Anderson / Jennifer Baughn (MDAH)



Figure 1 – TEHS Front of Site



Figure 2 – TEHS Steel Setting



Figure 3 – TEHS Steel Setting



Figure 4 – TEHS Steel Setting



Figure 5 – TEHS Steel Setting



Figure 6 – TEHS Steel Setting



Figure 7 – TEHS Steel Setting



Figure 8 – TEHS Steel Setting



Figure 9 – Foundation work near cafeteria at Gentry



Figure 10 – New Slab at Admin at Gentry



Figure 11 – New Slab at Admin at Gentry



Figure 12 – New Slab at Admin at Gentry



Figure 13 – Typical Foundation Prep



Figure 14 – Silt Fencing in Use



Figure 15 – Gentry Work Yard



Figure 16 – Ditch with Water at North Gentry Site



Figure 17 – Continued Foundation Work at Gentry



Figure 18 – Footing Forms Installation is ongoing