


11 May 2023

21081 Sunflower Consolidated SD Phase II / Report Number 008

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	Contract	Trash Commercial Contractors, Inc.
	Date / Time	02 May 2023 / 10:00 AM
	Weather / Temp	Clear / 76 ° F
	Est % Complete	26%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Sched Conformance	+/- 00 days
	Work in Progress	Foundations & Masonry
	Present at Site	Keith Graham, Thrash; Collin Chandler, Thrash; Jake Morton, Concrete Installers, General Labor, Masons, Rebar Installers Paul Purser, DBA
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Observations	<p>On site at Gentry High School, concrete installers are at work, pouring foundations for the South Lobby. Masons are on the North wing laying block. A pump arm was in use for the installation of concrete.</p> <p>At the north corridor, masons appear to be blocking around roof flashing (see figure 8); this flashing should be removed so that it is not pinned in; later reroofers, will have issues removing without damaging property if flashing remains trapped.</p> <p>In the N/S corridor on the west side of campus, there is a column that appears deformed (see figure 9). Coordinate with structural to confirm this deformation does not exceed allowed tolerances.</p> <p>Figure 10 shows the location of a double brick wall that will be adjoined by new. There is an RFI out requesting clarification on the new adjoining wall. The brick veneer of the new wall should be flush with the exterior of this wall. There will be a bump out of CMU here in the hall.</p> <p>On site at Thomas Edwards high school, water proofing workers were at work. Steel deck has been installed.</p>
	Items to Verify	See figures 8,9, & 10
	Action Required	N/A
	Report By:	
		paul purser, Architect Dale Bailey, an Association

cc: Trey Jacobs / Keith Graham / Collin Chandler / David Arendale (Thrash)
Miskia Davis / Lillie Robey / Marvin Hawkins (SCCSD)
Errick Lakes / Edmond Williams (SCCSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Darryl Dilmore / Wanda Elliott (DBA)
Tom Schaeffer / Will Grigg / William Knight (M)
Jason Kackley / Al Guynes (GSK); Chris Green / Larry Scott (TPS)
Lake Baird / Wesley Jacobs (GE)
Katherine Anderson / Jennifer Baughn (MDAH)



Figure 1 – GHS Concrete Install



Figure 2 – GHS Concrete Install



Figure 3 – GHS State of Central Corridor



Figure 4 – GHS concrete new cafeteria



Figure 5 – GHS Masonry Work at Central Corridor



Figure 6 – GHS Masonry Work at North Corridor



Figure 7 – GHS Masonry Work at North Corridor



Figure 8 – GHS; will flashing be pinned between new construction & old?



Figure 9 – GHS; please advise on deformation in column



Figure 10 – GHS Exterior Wall where proposed bump out will be seen at interior



Figure 11 – GHS Roofing Stored on Site



Figure 12 – GHS State of NE Ditch



Figure 13 – TEHS Front of Site



Figure 14 – TEHS Waterproofing



Figure 15 – TEHS Lobby



Figure 16 – TEHS Classroom