

03 March 2023

21097 Greenwood Leflore Consolidated SD ESSER / Report Number 003

201 Park Court, Suite B  
Ridgeland, MS 39157  
P 601.790.9432  
F 888.281.0547

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100  
P 601.352.5411  
F 601.352.5362

161 Lameuse Street, Suite 201  
Biloxi, MS 39530  
P 228.374.1409  
F 228.374.1414

Contract Upchurch Plumbing, Inc.  
Date / Time 02 March 2023 / 1:30 PM  
Weather / Temp Overcast / 71 ° F  
Est % Complete 18%

Sched Conformance +/- 00 days

Work in Progress Fixture Install

Present at Site Upchurch Plumbing  
Paul Purser, DBA

Observations On site at Greenwood High School, workers were installing fixtures on the north hall. Demo has been performed at carrier walls for lavatories. As a reminder for put back, grout lines of new materials should align with existing. If surfaces are painted, matching paint (sheen and color) should be provided; paint should be for high moisture areas and materials should be primed correctly. If surfaces are not painted, please provide a close match to color and texture of adjacent materials.

Items to Verify None.

Action Required None

Report By:



paul purser, Architect  
Dale | Bailey, an Association

cc: Brad Hawkins / Craig Bontrager / Scott Upchurch (Upchurch)  
James Johnson-Waldington / Torien Howard / Cynthia House (GLCSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Sabrena Patrick (DBA)  
Jason Kackley / Al Guynes (GSK)



Figure 1 – Upchurch On site



Figure 2 – GHS work is ongoing



Figure 3 – GHS New Valve Install



Figure 4 – GHS Plumbing Demo



Figure 5 – GHS Wall Demo



Figure 6 – GHS Plumbing work and Wall Demo



Figure 7 – GHS Plumbing work and Partition Demo



Figure 8 – GMS Partitions Installed