

Architect's Field Report

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	12 June 2020	
	18050-South Park Elementary / Report Number 012	
	Contract	Paul Jackson & Son
One Jackson Place, Suite 250	Date / Time	09 June 2020 / 2:30 PM
188 East Capitol Street	Weather / Temp	Cloudy / 83 ° F
Jackson, MS 39201-2100	Est % Complete	20%
P 601.352.5411	Sched Conformance	+ 00 days
F 601.352.5362	Work in Progress	Steel Truss Install
161 Lameuse Street, Suite 201 Biloxi, MS 39530	Present at Site	Wes Gill, Paul Jackson & Son OAC Attendees Paul Purser, DBA
P 228.374.1409 F 228.374.1414	Observations	After our monthly meeting, I reviewed progress. Steel Truss installation was occurring and nearing completion.
		Travis Altsman, DBA, and I reviewed with the flooring installer VCT installation at the entry foyers at both sides of the cafeteria. There is some limited VCT repair to be made inside of the cafeteria that we discussed, primarily one continuous line of VCT to match the foyers in a single row as noted in Figure 1.
	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, AIA, LEED AP Dale | Bailey, an Association

cc: Austin Stults / Wes Gill (PJS) Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD) Gary Bailey / Jason Stewart / Mark Pipper (BPM) Russ Blount / Abigail Raper / Candy Failor (DBA) Brandon McKay / Austin Newell (WGK) Jason Kackley / Al Guynes (GSK) Chris Green / Larry Scott (TPS) Tom Schaeffer / Brian Champlin / Tad Hoffpauir (SDG)

dalepartners.com baileyarch.com Architects Who Know Education




Figure 1 – VCT to be replaced in single row at damage in this photo



Figure 2 – VCT to be removed to threshold and ceramic tiled overlaid with new VCT




Figure 3 – Truss Installation



Figure 4 – Truss Installation