

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

31 December 2020

18057-Warrenton Elementary / Report Number 006

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract KT Builder
Date / Time 29 December 2020 / 11:30 AM
Weather / Temp Clear / 62 ° F
Est % Complete 80%
Sched Conformance + 00 days
Work in Progress None

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Paul Purser, DBA

Observations On site, I saw some work performed at both ADA ramp locations. Concrete has been installed for ramp support at out door classroom. Metal Welding plates are embedded.

At the long ramp in between 2 central buildings has been laid out and staked off.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Hunter McNeer / Walt Swider (KT)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Ebony Batchelor / Candy Failor (DBA)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)



Figure 1 – Concrete Pour for ADA Ramp Install



Figure 2 – Concrete Pour for ADA Ramp Install



Figure 3 – ADA Ramp Layout Staked Off



Figure 4 – ADA Ramp Layout Staked Off