

Architect's Field Report

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	26 June 2020	
	18044-Bovina Elementary / Report Number 017	
	Contract	Paul Jackson & Son
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Date / Time	24 June 2020 / 11:00 AM
	Weather / Temp	Clear / 78 ° F
	Est % Complete	30%
	Sched Conformance	+ 00 days
	Work in Progress	Masonry Installation Framing Painting
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Present at Site	Richard Creel, Paul Jackson & Son Paul Purser, DBA
	Observations	I arrived on site at the North Entry and walked through the addition at the start. Laborers were setting treated plates in preparation for installing steel trusses. Masons were working on setting block at the remaining openings in bathrooms and as well as piecing in doorways that have been altered. Painters were prepping and also painting in both the North Hall and the cafeteria areas.
	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Matthew Goodwin / Richard Creel / Chasity Cupstid (PJS)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Jerry Montgomery (SM)



Figure 1 – Treated Boards Set As Plate for Trusses



Figure 2 – New Door at Entry Block In



Figure 3 – Continued Masonry Repair



Figure 4 – Paint Prep is Ongoing



Figure 5 – Door to Auditorium Widened



Figure 6 – Ceiling Prep at Cafeteria



Figure 7 – Trusses On Site



Figure 8 – Trusses On Site