

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

28 May 2020

18044-Bovina Elementary / Report Number 012

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Paul Jackson & Son
Date / Time 27 May 2020 / 11:45 AM

Weather / Temp Clear / 80 ° F

Est % Complete 25%

Sched Conformance + 00 days

Work in Progress Painting
Floor Installation
Electrical
Roofing

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Matthew Goodwin, Paul Jackson & Son
Richard Creel, Paul Jackson & Son
Larry Knight, Paul Jackson & Son
Paul Purser, DBA

Observations Arriving on site I reviewed concrete pour from last week. The new slab is being maintained per specifications.

I met Matthew Goodwin, PJS, and Richard Creel, PJS, in the job site trailer. They were reviewing an issue concerning the teacher workroom on the East side of the school.

Inside, flooring installer were in the south hall laying VCT. 2 classrooms have been laid.

Electricians were in the North hall, continuing their work. Painters were in the East Hallway, applying a second coat.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Matthew Goodwin / Richard Creel / Chasity Cupstid (PJS)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Jerry Montgomery (SM)



Figure 1 – Concrete Slab on its 5th day



Figure 2 – HM Frames on Site



Figure 3 – Hall Side of Teacher Workroom (now used as classroom)



Figure 4 – Classroom Side of Teacher Workroom (now used as classroom)



Figure 5 – Previous Large Mortar Bed in Bathrooms Requires Plumbing Rework for New



Figure 6 – Previous Large Mortar Bed in Bathrooms Requires Threshold Rework for New



Figure 7 – Carpentry Repair at Termite Damaged Areas



Figure 8 – Paint Prep