

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

21 August 2020

18044-Bovina Elementary / Report Number 021

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Paul Jackson & Son
Date / Time 20 August 2020 / 9:30 AM
Weather / Temp Clear / 80 ° F
Est % Complete 74%
Sched Conformance + 00 days
Work in Progress None

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Richard Creel, Paul Jackson & Son
Paul Purser, DBA

Observations Arriving on site, I met Richard Creel at the addition. We talked about upcoming work starting next week and specifically that decking at the new addition would begin, that fire alarm install would begin, and the soffit framing would begin. He mentioned that Mortar Color selection was keeping them from moving forward in brick installation as well. In figure 2, his brick sample wall shows 3 color options for mortar.

Roofers have completed the shingle roof at this point and you can also see in figure 4 the built up roof edge and overlapping ice/water shield necessary to match up rooves.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Matthew Goodwin / Richard Creel / Chasity Cupstid (PJS)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Jerry Montgomery (SM)



Figure 1 – Metal Trusses Complete and Ready for Decking



Figure 2 – Masonry Sample Wall



Figure 3 – Trusses Complete



Figure 4 – Roof Edge @ Existing Built Up to Match New Decking