## Architectural Punch List | 7/15/2020



| ID  | Stat     | No  | Room      | Element   | Description   | Location  | Assigned To | Completed |
|-----|----------|-----|-----------|-----------|---|-----------|-------------|-----------|
| 001 | Į        | 304 | Classroom | Floor     | Glue left on Floor in 2 Locations; requires removal and Patch Wax                     |           |             |           |
| 002 | Į.       |     |           | Door Jamb | Pencil Marks need to be Removed @ Cuts  | North     |             |           |
| 003 | Į        | 303 | Classroom | Door Jamb | Pencil Marks need to be Removed @ Cuts  | South     |             |           |
| 004 | Į        |     |           | Floor     | Tile joints are Spaced; Require Resetting of Tile and Rewax                           | Southwest |             |           |
| 005 | Ī        | 306 | Classroom | Door Jamb | Pencil Marks need to be Removed @ Cuts  | North     |             |           |
| 006 | Ī        |     |           | Door Jamb | Tile Not Glued on East Side of Jamb   | North     |             |           |
| 007 | Ī        |     |           | Floor     | Glue left on Floor in 2 Locations; requires removal and Patch Wax                     |           |             |           |
| 800 | Ī        |     |           | Floor     | Pencil Marks Need Removal and Rewax near Wall   | East      |             |           |
| 009 | Ī        | 305 | Classroom | Door Jamb | Gap at Cut @ Door Jamb needs to be Filled with Matching Caulk                         | South     |             |           |
| 010 | Į        |     |           | Floor     | Gap at Floor Tile Needs Correction  |           |             |           |
| 011 | Ī        | 308 | Classroom | Floor     | Damaged Tile Corners create gap where they Connect; Fill Gap with Matching Caulk      | South     |             |           |
| 012 | Q        | 310 | Classroom | Door Jamb | Pencil Marks need to be Removed @ Cuts  | North     |             |           |
| 013 | Ī        |     |           | Door Jamb | Gap at Cut @ Door Jamb needs to be Filled with Matching Caulk                         | North     |             |           |
| 014 | Ī        | 307 | Classroom | Door Jamb | Gap at Cut @ Door Jamb needs to be Filled with Matching Caulk                         | South     |             |           |
| 015 | Į        |     |           | Floor     | Glue left on Floor in 3 Locations; requires removal and Patch Wax                     |           |             |           |
| 016 | Q        |     |           | Desk      | Finish Base Installation at Desks   |           |             |           |
| 017 | <u> </u> | 312 | Classroom | Door Jamb | Gap at Cut @ Door Jamb needs to be Filled with Matching Caulk                         | North     |             |           |
| 018 | Į.       |     |           | Door Jamb | Base Needs to be Glued Flush to wall so that it does not protrude past the door Frame | North     |             |           |
| 019 | <u> </u> |     |           | Door Jamb | Pencil Marks need to be Removed @ Cuts  | North     |             |           |
| 020 | Į.       | 309 | Classroom | Desk      | Finish Base Installation at Desks   |           |             |           |
| 021 | <u> </u> |     |           | Door Jamb | Gap at Cut @ Door Jamb needs to be Filled with Matching Caulk                         | South     |             |           |
| 022 | Q        |     |           | Floor     | Complete Floor Install at Built-in Table & Storage Closet                             | Northwest |             |           |
| 023 | Ī        |     |           | Floor     | Fill Gap with Matching Floor Caulk @ Wall   | East      |             |           |
| 024 | Į        | 311 | Classroom | Floor     | Glue left on Floor in 1 Location; requires removal and Patch Wax                      |           |             |           |
| 025 | <u> </u> | 316 | Classroom | Door Jamb | Gap at Cut @ Door Jamb needs to be Filled with Matching Caulk                         | North     |             |           |
| 026 | Q        |     |           | Floor     | Repair out of Level/Flush Tile so that there is no Edge                               | East      |             |           |
| 027 | Ī        |     |           | Door Jamb | Pencil Marks need to be Removed @ Cuts  | North     |             |           |
| 028 | Q        | 301 | Classroom | Floor     | Wax dribbled on floor needs to be smoothed out  | North     |             |           |
| 029 | Į.       |     |           | Base      | Fill Gap with Matching Floor Caulk where painted 2x meets floor under window          | South     |             |           |
| 030 | Į.       | 302 | Classroom | Door      | Cut Door so that it does not drag on floor; repair any scratches and rewax            | North     |             |           |
| 031 | Į.       | 202 | Classroom | Floor     | Replace tile with large off-colored spec in middle of floor                           | Middle    |             |           |
| 032 | <u> </u> |     |           | Door Jamb | Pencil Marks need to be Removed @ Cuts  | North     |             |           |
| 033 | Į        | 204 | Classroom | Door Jamb | Pencil Marks need to be Removed @ Cuts  | North     |             |           |
| 034 | Į        |     |           | Door Stop | Remove pencil marks on tile face around door stop                                     | North     |             |           |
| 035 | Į        |     |           | Floor     | Corner Tile needs to be reset to close uneven gaps                                    | Northeast |             | 1         |
|     |          |     |           |           |   |           |             |           |

## Dale Partners Architects, P.A. Project No. Warren Central Junior High School

## Architectural Punch List | 7/15/2020



| 036 |   |     |           | Floor     | Glue on tile face needs to be removed                         | West      |
|-----|---|-----|-----------|-----------|---|-----------|
| 037 | Į | 206 | Classroom | Door Jamb | Pencil Marks need to be Removed @ Cuts                        |           |
| 038 | Į | 205 | Classroom | Door Stop | Remove pencil marks on tile face around door stop             | North     |
| 039 | Į |     |           | Base      | Straighten base at floor                                      |           |
| 040 | Į | 208 | Classroom | Door Stop | Remove pencil marks on tile face around door stop             |           |
| 041 | Į |     |           | Floor     | Tile has edge and needs to be reset for flush appearance      | Northeast |
| 042 | Į |     |           | Door Jamb | Pencil Marks need to be Removed @ Cuts                        |           |
| 043 | Į | 210 | Classroom | Door Jamb | Pencil Marks need to be Removed @ Cuts                        |           |
| 044 | Į | 207 | Classroom | Desk      | Finish Base Installation at Desks                             |           |
| 045 | Į |     |           | Door Jamb | Gap at Cut @ Door Jamb needs to be Filled with Matching Caulk |           |
| 046 | Į | 212 | Classroom | Door Stop | Remove pencil marks on tile face around door stop             |           |
| 047 | Į | 214 | Classroom | Door Jamb | Pencil Marks need to be Removed @ Cuts                        |           |
| 048 | Į |     |           | Desk      | Finish Base Installation at Desks                             |           |
| 049 | Į |     |           | Floor     | Corner of VCT Tile needs to be readhered to floor             | West      |
| 050 | Į | 216 | Classroom | Door Jamb | Pencil Marks need to be Removed @ Cuts                        |           |
| 051 | Į |     |           | FLoor     | Glue and debris need to be cleaned off floor                  | Middle    |
| 052 | Į | 314 | Classroom | Floor     | Wax dribbled on floor needs to be smoothed out                | East      |
| 053 | Į |     |           | Door Jamb | Pencil Marks need to be Removed @ Cuts                        |           |
|     |   |     |           |           |   |           |
|     |   |     |           |           |   |           |
|     |   |     |           |           |   |           |
|     |   |     |           |           |   |           |